# BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

**COMPLETION REPORT**

| | | |
|---|---|---|
| 1 | Completion Report of the work of : | **Providing Signage and Ornamental boards in ward No- 01 of yelahanka sub Division.** |
| 2 | Sanctioned Estimate No. And Date | |
| 3 | Name of the Contractor | **Sri H S Palakshamurhty.** |
| 4 | Time Stipulated for Completion of work | 90 days |
| 5 | Date of Commencement | 28/2/15 |
| 6 | Date of Completion: | 30/11/15 |
| 7 | Measurment Recorded | |
| | M.B No | 2149 |
| | Page No | 214835 to 214842 |
| 8 | Name of the Office/ Officials incharge of the work | |
| | 1) Asst. Exe Engineer | Prabhakar |
| | 2) Asst. Engineer | Chandrashekar. A. G. |

| Estiamte Amount / Tender | Amount Claimed as per Actuals | Excess | Savings | Remarks |
|---|---|---|---|---|
| | | | | |

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer
B.B.M.P Division
Yelahanka

# EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name of Work | Providing signage and ornamental board in ward No- 01 of yelahanka Sub Division. |
| 2 | Amount of Work Portion | Rs.4.99 lakhs |
| 3 | Estimated Cost | Rs.5.00 lakhs |
| 4 | Name of Contractor | Sri.H S Palakshamurthy |
| 5 | Agreement No | EE(YNK.D)E Pmt 5/W.O/89/2014-15 date: 18-2-2015 |
| 6 | No and date under which work order issued | EE(YNK.D)E Pmt 5/W.O/89/2014-15 date: 18-2-2015 |
| 7 | Time limit originally fixed for completion | 90 days |
| 8 | Date of application by the contractor for granting extension of time | 17-5-2015 |
| 9 | Date of receipt of application in the sub division office | 17-5-2015 |
| 10 | Extension granted if any | — |
| | i) | — |
| | ii) | — |
| 11 | Work carried out by the contractor during the original period stipulated in the contract | EWE for fixing Ornamental board |
| 12 | Work carried out during 1st extension | |
| 13 | Work carried out during 2nd extension | |
| 14 | Time now applied for | 196 days |
| 15 | Date of recommending time limit applied for | |
| 16 | Whether the original application of the contractor is enclosed. | yes |
| 17 | Balance of work remaining to be done | Balance work has to be done in the Time extension period, |
| 18 | Probable time required for completion of remaining work | 196 days |
| 19 | Cost of work charged establishment charged on the work after the expairy of original period. | — |

| | | |
|---|---|---|
| 20 | Whether notice as per clause of contract has been issued. | Notice issued |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | As per the discreasion of Executive Engineer to propose for penalty. |
| 22 | Remarks of the EE with the daily rate of penalty proposed | |

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64